

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED DECEMBER 2009											
STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORK Rs.1 CRORE AND ABOVE										Statement 1 CIVIL	
Sr.No	Name of the work and location	Estimated cost in Rs. Lacs	Tender Cost in Rs Lacs	% above / below schedule of rates applicable	Agreement No.	Agency	Date of starting	Time of completion	Physical progress in %	Name of Engineer in charge	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Auditorium ar Vadodara	406.00	437.00	7.50 % above	GO/BR/ PE/22/ 665 dt 11.12.08	Malani Construction Co Rajkot	1st week of jan 09	9 months	55%	Mr. D K Purekar	Construction work is going on at the site
2	Construction of Z O Bldg Gomti Nagar Lucknow	562.00	563.86	0.331 % above	dt 03.01.07	Samar Const Pvt Ltd Lucknow	03.01.07	24 months	99%	Project Archi. Sthapati Assoc PMC-LIC of India	4 mth extn was given / 2nd extn request by PMC is under scrutiny
3	ACP Cladding & Structural work at ZO Bldg Gomti Nagar Lucknow	279.22	283.20	1.43 % above	upuz/34/gn p /198 dt 22.08.08	Samar Const Pvt Ltd Lucknow	06.09.09	6 months	99%	Project Archi. Sthapati Assoc PMC-LIC of India	Erection work complete / Testing commisioning work in process
4	Constructionof Office building at SIDCUL Pantnagar	258.58	261.27	1.04 % above	UPUZ / 35 / SIDCUL/ 71 dt 14.02.09	Future Constructions	18.03.09	12 months	85%	Arch - Sthapati Assoc	Frame work complete/ Brick - Electric work in progress
5	Office Bldg on plot no C34 BKC Bandra Mumbai	2,600.00	2,473.43		BCC/EM/99 /13759 dt 02.04.07	Gulraj Engg	24.03.07	18 months	Completed	Premnath Asso. / CM Belekar as PMC	
6	VKI Jaipur Construcion of currency chest and branch	124.00	136.55	9.71% above	2008/1	Sethi Construction	18.01.09	9 months	75%	Pramod Jain & Associates / Sunil Gupta	
7	Commercial / Residential complas at Bishtupur Jamshedpur	525.00	506.00	4.34 % below	RO/JHAR/ PE/196 dt 27.01.09	Raj Construction Patna	14.02.09	Mar-10	55%	Kapoor & Associates	

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED DECEMBER 2009											
ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTE											
STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORK RS 30 LACS AND ABOVE										Stmt 2 ELEC / MECHANICAL / ALLIED	
Sr.No	Name of the work and location	Estimated cost in Rs.Lacs	Tender Cost in Rs Lacs	% above / below schedule of rates applicable	Agreement No.	Agency	Date of starting	Time of completion	Physical progress in %	Name of Engineer in charge	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Electrical work at ZO Bldg Gomti Nagar	142.31	142.87	0.394 % above	dt 24.05.07	Deep Electric Works Lucknow	24.05.07	24 months	95%	Arch - Sthapati Assoc PMC-LIC of India	Extn upto 30.09.09 is given
2	Lift work at ZO Bldg Gomti Nagar Locknow	50.00	44.77	10.46 % below	upuz/34/gnp /198 dt 22.08.08	Techno Industries Ltd	15.09.08	6 months	95%	Arch - Sthapati Assoc PMC-LIC of India	Erection is completed Testing / Comm is in progress
3	AC work at the Z O Bldg Gomti Nagar Lucknow	234.39	242.00	3.244 % above	UPUZ/34/G NP 256 dt 03.10.08	The Climate Makers Lucknow	04.10.08	6 months	95%	Arch - Sthapati Assoc PMC-LIC of India	Extension request is under scrutiny by the PMC
4	Fire Fighting work at the Z O Bidg Gomti Nagar Lucknow	82.31	78.76	4.31 % below	UPUZ/34/G NP 479 dt 07.01.09	Sellers Saftey Control P ltd Lucknow	22.01.09	3 months	95%	Arch - Sthapati Assoc PMC-LIC of India	work is under progress at site
5	HT / LT Electrical work atPlot no C34 BKC Bandra	500.00	439.65	8.79% below	BCC/EM/100 / 854/ dt 12.05.08	Rohini Industrial Electricals P Ltd	Aug-08	9 months	Virtually Completed	Premnath Associates / CM Belekar as PMC	work is going on at site
6	SITC Lift at plot C 34 BKC Bandra	177.00	176.42	0.32 % below	BCC/MKS/EM/100/2099	Thyssenkrupp	03.11.08	6 months	Completed	Kirankumar	
7	SITC of HVAC at plot C 34 BKC Bandra	487.00	382.00	21.56 % below	BCC/EM/KK/100/2157	Blue Star	04.11.08	6 months	Virtually Completed	Kirankumar	work is going on at site
8	Fire Fighting work at C 34 BKC Bandra	114.51	89.91	21.50 % below	BCC/MKS/EM/100/2147 dt 20.10.08	Fire Remedy Systems	05.11.08	5 months	Virtually Completed	Kirankumar	work is going on at site

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED DECEMBER 2009											
ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTE											
STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORK RS 30 LACS AND ABOVE										Stmnt 2 ELEC / MECHANICAL / ALLIED	
9	SITC of Silent DG Set with AMF Panel for ZO Bldg New Delhi	126.75	108.38	14.49 & below	ZO/NZ/ MAINT/ 09/ 34 dt 08.05.09	Swastik Enterprises	25.05.09	4 months	99%	Md Athar Ali	46 days extension period granted considering the hindrance in work
10	SITC of Electrical Sys HT / LT / Transformer for ZO Bldg New Delhi	299.50	236.89	20.90 % below	ZO/NZ/ MAINT/ 09/ 26 dt 30.04.09	Taneja Vidyut Control Pvt Ltd	10.05.09	6 months	50%	Md Athar Ali	request for extensionin under scrutiny
11	Interior work at Z O Bldg Gomti Nagar Lucknow	317.67	304.63	4.11 % below	UPUZ/35 /GNP/ 161 dt 06.04.09	Ika Furniture	20.04.09	3 months	95%	Arch Sthapati Associates P Ltd	
12	IBMS Work at Zonal Office Lucknow	52.85	51.16	3.19 % below	UPUZ/35 /GNP/ 380 dt 11..07.09	Fire Pro Systems Pvt Ltd	30.07.09	2 months	25%	Arch Sthapati Associates P Ltd	Contractor is being followed up for work
13	Modular Furniture supply at Zonal Office Lucknow	44.65	38.18	14.49 % below	UPUZ/35 /GNP/ 542 dt 29.10.09	Eurocoustic Product Ltd	13.11.09	2 months	5%	Project Archi. Sthapati Assoc PMC-LIC of India	
14	UPS work at Zonal Office Lucknow	34.77	30.95	10.99 % below	UPUZ/35 /GNP/ 585 dt 20.11.09	Pentacle systems	25.11.09	3 months	5%	Project Archi. Sthapati Assoc PMC-LIC of India	
15	DG Set works at Zonal Office Lucknow	63.36	60.99	3.73 % below	UPUZ/35 /GNP/ 630 dt 09.12.09	Power Group	11.12.09	3 months	5%	Project Archi. Sthapati Assoc PMC-LIC of India	

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED DECEMBER 2009											
ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTEI											
STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORK OF RS 2 LACS AND ABOVE										Statement 3 HORTICULTURE	
Sr.No	Name of the work and location	Estimated cost in Rs.	Tender Cost in Rs	% above / below schedule of rates applicable	Agreement No.	Agency	Date of starting	Time of completion	Physical progress in %	Name of Engineer in charge	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1											
NIL											
ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTED											
STATEMENT OF STORES SUPPLY / PURCHASE CONTRACTS VALUE IN EXCESS OF 2 CRORES										Statement 4	
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of contract Rs Lacs	Mode of Tendering	Schedule of delivery period	Present Status	Remarks			
1	2	3	4	5	6	7	8	9			
1											
NIL											
ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTED											
TWO LARGEST VALUE OF CONSULTANCY CONTRACTS										Statement 5	
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of the contract	Mode of Tendering	Schedule of delivery period	Present Status	Remarks			
1	2	3	4	5	6	7	8	9			
1	New Delhi Consulting Group P Ltd	NZ/MAINT/2007/67/428 DT 14.09.07	Consultancy services for renovation / upgradation of Elec Sys, DG Sets at ZO New Delhi	Fee @c 2.7 % of the cost of work	Website & Newspaper	On the basis of completion schedule of the proposed construction	DG Set in completion stage / electrical upgradation work is in progress				
2	Allied Architects P Ltd	NZ/MAINT/2008/ 1108 DT 04.10.08	Engaged for construction of flats at Janakpuri and East of Kailash	Fees @ 2.3 % for Janakpuri / @ 2.21 % for E of K	Website & Newspaper	On the basis of completion schedule of the proposed construction	PQ of contractors is in progress				

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED DECEMBER 2009											
ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTED											
TWO LARGEST VALUE SERVICE CONTRACTS										Statement 6	
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of contract Rs.Lacs	Mode of Tendering	Schedule of delivery period	Present Status	Remarks	Remarks	Remarks	Remarks
1	2	3	4	5	6	7	8	9			
1		Agreement dt 15.04.05	Procurement / System Integration / PMS / Managed Services / Facility Management Services	83,500 lacs	EOI / RFP / MOU / AGRMT	60 months april 2005 to March 2010	Active 1919 branches + 68 fgn branches rolled out	Paid Rs 56,479.00 lacs till date	Rs 83,500.00 lacs (Phase I Rs. 51,300 / Phase II Rs. 32,200)		
2	HP Sales India P Ltd / Infosys / E & Y Ltd / Reuters / BSNL - MTNL / BT Infoline / Oracle / Microsoft	Extension of scope of agreement dated 15.04.05	CBS Rollout in remaining branches (domestic & International) & DC build	18,128 lacs		March 2010 for Domestic Roll Out / Sept 2009 for D C Build	1150 branches rolled out / DC Build work in progress	amount Paid Rs 2114 lacs / DC build will be ready by jan 2010	Domestic Rollout of 1150 br (9986 lacs , optional H/W & S/W 632 lacs , Band Width 1930 lacs) 12,548 lacs / Intl Rollout (New Terri 4125 lacs , Band width 435 lacs) 4,560 lacs / DC Build 1,020 lacs		Extension of existing scope - Approval of PSC & Board for extn of existing scope in view of inevitability & inseparability of the scope/ Technical Review of proposal / Price Negotiation by GM committee with SI / Signing of SoW - 29.04.09
3		Extension of scope of Agrmt dt 15.04.05	DC Transformation and shifting	4,155 lacs	Approval / Tech review / negotiation / SOW	Oct 2009	will begin after completion of DC Build			Rs 3,795 lacs & Band wth Rs 360 lacs	
									3795		

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED DECEMBER 2009											
ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTEI											
TWO LARGEST VALUE SERVICE CONTRACTS										Statement 6	
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of contract Rs.Lacs	Mode of Tendering	Schedule of delivery period	Present Status	Remarks	Remarks	Remarks	Remarks
1	2	3	4	5	6	7	8	9			
4	M/s Diebold Systems Pvt. Ltd.	BCC/RB/101 /1026 DT 26.06.09 (Phase IV)	Procurement of ATM Managed Services for 500 ATMs & 500 ATM machines / Contract for site constr / Supply of AC / UPS etc	4,574 lacs	Through Tender placed in Website and News Paper	Ongoing	Active				
5		BCC:IT:DC2 :96/2885 dt 13/05/2004 (Phase II)	Procurement of ATM Managed Services for 500 ATMs	Rs. 2643.00 Lacs per Annum	Through Tender placed in Website and News Paper	Ongoing	Active		2643		
6		BCC:IT:DC: 98/83 dated 17/01/2006 (Phase III)	Procurement of ATM Managed Services for 400 ATMs	Rs. 1024.00 Lacs per Annum	Through Tender placed in Website and News Paper	Ongoing	Active		1024		
7		BCC:Advisor (CB)/99/42 dt 27/06/07- BCC:IT:DC: 99/479 dated 14/05/07 (Phase III extn)	Procurement of ATM Managed Services for 200 ATMs	Rs. 534.00 Lacs per Annum	Through Tender placed in Website and News Paper	Ongoing	Active		534		

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED DECEMBER 2009											
MEDICAL EQUIPMENT PURCHASED RS 1 CRORE AND ABOVE										Statement 7	
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of the contract	Mode of Tendering	Schedule of delivery period	Present Status	Remarks		20	
1	2	3	4	5	6	7	8	9			
1											
2	N I L										
ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTED											
SUPPLY OF MEDICINES - FOUR LARGEST VALUE CONTRACTS										Statement 8	
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of the contract	Mode of Tendering	Schedule of delivery period	Present Status	Remarks			
1	2	3	4	5	6	7	8	9			
1											
2	N I L										
ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTED											