

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDED June 2009											
STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORK Rs.1 CRORE AND ABOVE										Statement 1 CIVIL	
Sr.No	Name of the work and location	Estimated cost in Rs. Lacs	Tender Cost in Rs Lacs	% above / below schedule of rates applicable	Agreement No.	Agency	Date of starting	Time of completion	Physical progress in %	Name of Engineer in charge	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Auditorium at Vadodara	406.00	437.00	7.50 % above	GO/BR/PE/22/ 665 dt 11.12.08	Malani Construction Co Rajkot	1st week of jan 09	9 months	30%	Mr. D K Purekar	Construction work is going on at the site
2	Construction of Z O Bldg Gomti Nagar Lucknow	562.00	563.86	0.331 % above	dt 03.01.07	Samar Const Co Lucknow	03.01.07	24 months	98%	Sthapati Assoc PMC-LIC of India	4 mth extn was given / 2nd extn request by PMC is under scrutiny
3	ACP Cladding & Structural work at ZO Bldg Gomti Nagar Lucknow	279.22	283.20	1.43 % above	upuz/34/gnp /198 dt 22.08.08	Samar Const Pvt Ltd Lucknow	06.09.09	6 months	65%	Arch - Sthapati Assoc PMC-LIC of India	1st Extn was upto 03.06.09 / request for 2nd Extn is under scrutiny / procurement of materials is finished
4	Construction of Office building at SIDCUL Pantnagar	258.58	261.27	1.04 % above	UPUZ / 35 / SIDCUL/ 71 dt 14.02.09	Future Constructions	18.03.09	12 months	20%	Arch - Sthapati Assoc	Construction work is going on at the site in basement area
5	Office Bldg on plot no C34 BKC Bandra Mumbai	2,600.00	2,473.43		BCC/EM/99 /13759 dt 02.04.07	Gulraj Engg	24.03.07	18 months	92%	Premnath Asso. / CM Belekar as PMC	
6	VKI Jaipur Construction of currency chest and branch	124.00	136.55	9.71% above	2008/1	Sethi Construction	18.01.09	9 months	70%	Pramod Jain & Associates / Sunil Gupta	
7	Jamshedpur	532.00	508.96	4.34 % below	RO/JHAR/PE/196 dt 27.01.09	Raj Construction		Mar-10	25%	Kapoor & Associates	
<b>ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTED</b>											

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDED June 2009											
STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORK RS 30 LACS AND ABOVE										Stmt 2 ELEC / MECHANICAL / ALLIED	
Sr.No	Name of the work and location	Estimated cost in Rs.Lacs	Tender Cost in Rs Lacs	% above / below schedule of rates applicable	Agreement No.	Agency	Date of starting	Time of completion	Physical progress in %	Name of Engineer in charge	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Electrical work at ZO Bldg Gomti Nagar	142.31	142.87	0.394 % above	dt 24.05.07	Deep Electric Works Lucknow	24.05.07	24 months	93%	Arch - Sthapati Assoc PMC-LIC of India	Extn upto 30.09.09 is given
2	Lift work at ZO Bldg Gomti Nagar Lucknow	50.00	44.77	10.46 % below	upuz/34/gnp /198 dt 22.08.08	Techno Industries	15.09.08	6 months	90%	Arch - Sthapati Assoc PMC-LIC of India	Extn by PMC is under scrutiny / erection is done / Testing is going on
3	AC work at the Z O Bldg Gomti Nagar Lucknow	234.39	242.00	3.244 % above	UPUZ/34/G NP 256 dt 03.10.08	The Climate Makers Lucknow	04.10.08	6 months	95%	Arch - Sthapati Assoc PMC-LIC of India	work is under progress at site
4	Fire Fighting work at the Z O Bidg Gomti Nagar Lucknow	82.31	78.76	4.31 % below	UPUZ/34/G NP 479 dt 07.01.09	Sellers Saftey Control P ltd Lucknow	22.01.09	3 months	85%	Arch - Sthapati Assoc PMC-LIC of India	work is under progress at site
5	HT / LT Electrical work atPlot no C34 BKC Bandra	500.00	439.65	8.79% below	BCC/EM/100 / 854/ dt 12.05.08	Rohini Industrial Electricals P Ltd	Aug-08	9 months	90%	Premnath Associates / CM Belekar as PMC	work is going on at site
6	SITC Lift at plot C 34 BKC Bandra	177.00	176.42	0.32 % below	BCC/MKS/EM/100/ 2099	Thyssenkrupp	03.11.08	6 months	70%	Kirankumar	work is going on at site
7	SITC of HVAC at plot C 34 BKC Bandra	487.00	382.00	21.56 % below	BCC/EM/ KK/100/ 2157	Blue Star	04.11.08	6 months	85%	Kirankumar	work is going on at site
8	Fire Fighting work at C 34 BKC Bandra	114.51	89.91	21.50 % below	BCC/MKS/EM/100/ 2147 dt 20.10.08	Fire Remedy Systems	05.11.08	5 months	90%	Kirankumar	work is going on at site

<b>BANK OF BARODA</b>											
<b>QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED June 2009</b>											
<b>9</b>	SITC of Silent DG Set with AMF Panel for ZO Bldg New Delhi	126.75	108.38	14.49 & below	ZO/NZ/ MAINT/ 09/ 34 dt 08.05.09	Swastik Enterprises	25.05.09	4 months	45%	Md Athar Ali	
<b>10</b>	SITC of Electrical Sys HT / LT / Transformer for ZO Bldg New Delhi	299.50	236.89	20.90 % below	ZO/NZ/ MAINT/ 09/ 26 dt 30.04.09	Taneja Vidyut Control Pvt Ltd	10.05.09	6 months	5%	Md Athar Ali	
<b>11</b>	Interior work at Z O Bldg Gomti Nagar Lucknow	317.67	304.63	4.11 % below	UPUZ/35 /GNP/ 161 dt 06.04.09	Ika Furniture	20.04.09	3 months	70%	Arch Sthapati Associates P Ltd	
<b>ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTED</b>											

<b>BANK OF BARODA</b>											
<b>QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED June 2009</b>											
<b>STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORK OF RS 2 LACS AND ABOVE</b>										<b>Statement 3 HORTICULTURE</b>	
Sr.No	Name of the work and location	Estimated cost in Rs.	Tender Cost in Rs	% above / below schedule of rates applicable	Agreement No.	Agency	Date of starting	Time of completion	Physical progress in %	Name of Engineer in charge	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1											
<b>N I L</b>											
<b>ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTED</b>											

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDED June 2009											
STATEMENT OF STORES SUPPLY / PURCHASE CONTRACTS VALUE IN EXCESS OF 2 CRORES										Statement 4	
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of contract Rs Lacs	Mode of Tendering	Schedule of delivery period	Present Status	Remarks			
1	2	3	4	5	6	7	8	9			
1	HP Sales India P Ltd / Infosys / E & Y Ltd / Reuters / BSNL - MTNL / BT Infoline / Oracle / Microsoft	Agreement dt 15.04.05	Procurement / System Integration / PMS / Managed Services / Facility Management Services	Rs 83,500.00 lacs (Phase I Rs. 51,300 / Phase II Rs. 32,200)	EOI / RFP / MOU / AGRMT	60 months april 2005 to March 2010	Active	Paid Rs 47,511.00 lacs till date			
2	HP Sales India P Ltd	Extension of scope of Agrmt dt 15.04.05	CBS Rollout in remaining branches & DC build	Domestic Rollout 1150 br (9986 L, optional H/W & S/W 632 L, Band Width 1930 L) 12,548 lacs / Intl Rollout (New Terri 4125 L, Band width 435 L) 4,560 lacs / DC Build 1,020 lacs	Extension of existing scope - Approval of PSC & Board for extrn of existing scope in view of inevitability & inseparability of the scope/ Technical Review of proposal / Price Negotiation by GM committee with SI / Signing of SoW - 29.04.09	March 2010 for Domestic Roll Out / Sept 2009 for D C Build	Networking of 466 branches / DC Build work in progress	Expected rollout of 101 branches by July 2009 / DC build ready by Sept 2009			
3	Nelito Systems Ltd	BCC/IT/ BIBAS / 100/361 dt 06.06.08	AMC Services for BIBAS branches	291 Lacs	Extended by one year from 2008	1 year	Active	AMC @27,000 per branch / to be paid by branch till all the branches migrate to CBS			

BANK OF BARODA										
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED June 2009										
4	M/s Diebold Systems Pvt. Ltd.	BCC:IT:DC:96/2885 dt 13/05/2004 (Phase II)	Procurement of ATM Managed Services for 500 ATMs	Rs. 2643.00 Lacs per Annum	Through Tender placed in Website and News Paper	Ongoing	Active			
		BCC:IT:DC:98/83 dated 17/01/2006 (Phase III)	Procurement of ATM Managed Services for 400 ATMs	Rs. 1024.00 Lacs per Annum						
		BCC:Advisor(CB)/99/42 dt 27/06/07- BCC:IT:DC:99/479 dated 14/05/07 (Phase III extn)	Procurement of ATM Managed Services for 200 ATMs	Rs. 534.00 Lacs per Annum						
		BCC/RB/101/1026 DT 26.06.09 (Phase IV)	Procurement of ATM Managed Services for 500 ATMs & 500 ATM machines / Contract for site constr / Supply of AC / UPS etc	Rs 4574 lacs						
<b>ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTED</b>										

<b>BANK OF BARODA</b>											
<b>QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED June 2009</b>											
<b>TWO LARGEST VALUE OF CONSULTANCY CONTRACTS</b>										<b>Statement 5</b>	
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of the contract	Mode of Tendering	Schedule of delivery period	Present Status	Remarks			
1	2	3	4	5	6	7	8	9			
1	New Delhi Consulting Group P Ltd	NZ/MAINT/2007/67/428 DT 14.09.07	Consultancy services for renovation / upgradation of Elec Sys, DG Sets at ZO New Delhi	Fee @c 2.7 % of the cost of work	Website & Newspaper	On the basis of completion schedule of the proposed construction	Work in progress				
2	Allied Architects P Ltd	NZ/MAINT/2008/ 1108 DT 04.10.08	Engaged for construction of flats at Janakpuri and East of Kailash	Fees @ 2.3 % for Janakpuri / @ 2.21 % for E of K	Website & Newspaper	On the basis of completion schedule of the proposed construction					

**ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTED**

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDED June 2009											
TWO LARGEST VALUE SERVICE CONTRACTS										Statement 6	
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of contract Rs.Lacs	Mode of Tendering	Schedule of delivery period	Present Status	Remarks			
1	2	3	4	5	6	7	8	9			
1	Reliance Communication Infrastructure Ltd Mumbai	BCC/ IT / LG/101/ 115 dt 09.04.09	Renewal of Managed services for LAPS Training & Testing Server	5.58		1 year	Active	The service is renewed with the same service provider			
2	Reliance Communication Infrastructure Ltd Mumbai	BCC / IT / LG/101/ 115 dt 09.04.09	Renewal of Managed services for Two LAPS Production servers	4.54		1 year	Active	The service is renewed with the same service provider			
3	M/s Diebold Systems Pvt. Ltd.	BCC:IT:DC:96/2885 dated 13/05/2004 (Phase II)	Procurement of ATM Managed Services for 500 ATMs	Rs. 2643.00 Lacs per Annum	Through Tender placed in Website and News Paper	Ongoing	Active				
		BCC:IT:DC:98/83 dated 17/01/2006 (Phase III)	Procurement of ATM Managed Services for 400 ATMs	Rs. 1024.00 Lacs per Annum							
		BCC:Advisor(CB)/99/42 dated 27/06/2007- BCC:IT:DC:99/479 dated 14/05/2007 (Phase III extension)	Procurement of ATM Managed Services for 200 ATMs	Rs. 534.00 Lacs per Annum							
		BCC/RB/101/1026 DT 26.06.09 (Phase IV)	Procurement of ATM Managed Services for 500 ATMs & 500 ATM machines / Contract for site construction / Supply of AC / UPS etc	Rs 4574 lacs							



<b>BANK OF BARODA</b>										
<b>QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED June 2009</b>										
<b>MEDICAL EQUIPMENT PURCHASED RS 1 CRORE AND ABOVE</b>										<b>Statement 7</b>
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of the contract	Mode of Tendering	Schedule of delivery period	Present Status	Remarks		
1	2	3	4	5	6	7	8	9		
1										
2	<b>N I L</b>									
<b>ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTED</b>										
<b>SUPPLY OF MEDICINES - FOUR LARGEST VALUE CONTRACTS</b>										<b>Statement 8</b>
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of the contract	Mode of Tendering	Schedule of delivery period	Present Status	Remarks		
1	2	3	4	5	6	7	8	9		
1										
2	<b>N I L</b>									
<b>ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTED</b>										