

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED March 2011											
STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORK Rs.1 CRORE AND ABOVE										Statement 1 CIVIL	
Sr.No	Name of the work and location	Estimated cost in Rs. Lacs	Tender Cost in Rs Lacs	% above / below schedule of rates applicable	Agreement No.	Agency	Date of starting	Time of completion	Physical progress in %	Name of Engineer in charge	Remarks
1	2	3	4.00	5	6	7	8	9	10	11	12
1	Construction of Residential bldg at East of Kailash New Delhi	374.00	360.00	3.74 % below	ZO / NZ / 2010/1867 dt 06.03.10	Confoss Constructions	21.03.10	12 Months	25%	Nishant P Kawade	Column casting of 2nd floor of one plot and ground floor slab completed
2	Construction of Auditorium ar Vadodara	406.00	437.00	7.50 % above	GO/BR/ PE/22/ 665 dt 11.12.08	Malani Construction Co Rajkot	Jan-09	9 months	100%	Mr. D K Purekar	Defects are being attended
3	Commercial / Residential compls at Bishtupur Jamshedpur	525.00	506.00	4.34 % below	RO/JHAR/ PE/196 dt 27.01.09	Raj Construction Patna	14.02.09	Mar-10	85%	Kapoor & Associates / Jaideep Narayan	
4	Residential / Commercial Complex at Ghod Dod Road Surat	850.00	832.00	0.02 % below	23/98 dt 23.05.09	Siddhi Construction	06.06.09	12.06.10	90%	Jag Designers	
5	Residential flats for executives at Cenotaph Road, Alwarpet Chennai Project	500.00	406.00	18.8% below	SZ/PRE/37/ 679 dt 10.02.10	Srico Projects P Ltd	24.02.10	23.05.11	45%	Mr. V Jai Amarnath	3rd floor roof barbending works is under progress
6	Construction of Office Complex at Mylapore Chennai Project	520.00	486.00	6.53 % below	23/214 / CCD II 2009/AB 1713 dt 30.10.09	C P W D Chennai	16.09.09	Apr-11	75%	Mr. V Jai Amarnath	Structure / putty work / e;ectrical work completed

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED March 2011											
STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORK RS 30 LACS AND ABOVE										Stmt 2 ELEC / MECHANICAL / ALLIED	
Sr.No	Name of the work and location	Estimated cost in Rs.Lacs	Tender Cost in Rs Lacs	% above / below schedule of rates applicable	Agreement No.	Agency	Date of starting	Time of completion	Physical progress in %	Name of Engineer in charge	Remarks
1	2	3	4.00	5	6	7	8	9	10	11	12
1	SITC of Electrical Sys HT / LT / Transformer for ZO Bldg New Delhi	299.50	236.89	20.90 % below	ZO/NZ/ MAINT/ 09/ 26 dt 30.04.09	Taneja Vidyut Control Pvt Ltd	10.05.09	6 months	99%	Mr. Nishant Kawade	
2	Residential / Commercial Complex at Ghod Dod Road Surat	120.00	83.00	30 % below	23/120 dt 15.11.09	Aum Electricals	16.11.09	16.05.11	50%	Jag Designers	
STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORK OF RS 2 LACS AND ABOVE										Statement 3 HORTICULTURE	
Sr.No	Name of the work and location	Estimated cost in Rs.	Tender Cost in Rs	% above / below schedule of rates applicable	Agreement No.	Agency	Date of starting	Time of completion	Physical progress in %	Name of Engineer in charge	Remarks
1	2	3	4.00	5	6	7	8	9	10	11	12
NIL											

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED March 2011											
STATEMENT OF STORES SUPPLY / PURCHASE CONTRACTS VALUE IN EXCESS OF 2 CRORES										Statement 4	
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of contract Rs Lacs	Mode of Tendering	Schedule of delivery period	Present Status	Remarks			
1	2	3	4.00	5	6	7	8	9			
1	Infosys Technologies Ltd	BCC/PROJ & IT/ RRB CBS / 101/397 DT 19.11.09	Pilot implementation of CBS in 50 branches of Bank's sponsored ficve RRB's and imparting Core Team & Executives awareness training	296.50	Vendor is OEM. Direct engagement for RRB	Till completion of CBS of 50 pilot branches	Active	Approved by Board on 28.08.09			
2	Tata Communications Ltd	BCC/PROJ & IT/ RRB CBS / 102215 DT 28.04.10	Co Hosting Data Center (DC) & DR Site for the RRB's sponsored by Bank	695.85	Open Tender 2 Bid RFP	5 Years	Active	Approved by ED / CMD on 31.03.10			
3	H P	BCC/PROJ & IT/ RRB CBS / 102/308 DT 16.06.09 (agreement dt 08.09.10)	Implement CBS in Bank sponsored 5 RRB along with related applications and facilities deployed at DC / DRS / branches / Near Site of our sponsored RRB's	9,131.36	Open Tender 2 Bid	5 Years	Active	Approved by Board on 12.06.10			

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED March 2011											
4	BSNL	BCC/PROJ & IT/ RRB CBS / 102/303 DT 14.06.10	Procurement, maintenance of Terrestrial links on MPLS Backbone, P to P links & internet links for existing brs / DC / DRS / Near site / Project Office for implementing CBS in our 5 RRB's	2,312.45	Direct engagement of BSNL for RRB's	5 Years	Active	considering their penetration and being PSU, Approved by Board on 12.06.10			
5	Wipro Ltd	BCC / IT / AN / 102/555 dt 07.10.10	Supply of Servers, PC, Racks, Routers, Fire Walls, Voice Record systems, Etc and provision of facility management services for IT infrastructure	498.78	Open Tender 2 Bid	3 years	Active	Approved by ED on 27.09.2010			
6	HPIndia Sales P Ltd / Infosys / E & Y Ltd / Reuters / BSNL - MTNL / BT Infoline / Oracle / Microsoft	Agreement dt 15.04.05	Procurement / System Integration / PMS / Managed Services / Facility Management Services	(Original Contract Value 83500 lacs) Revised Cost - 70366 lacs plus Contingency budget 28482 lacs	EOI / RFP / MOU / AGRMT	60 months april 2005 to March 2010	Total projects 39 / Projects where some phases are implemented - 5 / Projects in progress - 4	Paid Rs 71996.00 lacs till date			

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED March 2011											
7	H P India Sales Pvt Ltd	Extension of scope of agreement dated 15.04.05	CBS Rollout in remaining branches (International)	4,560.00		Dec-10	Active	amount Paid Rs 1124 lacs			
8	Oracle India / H P India Sales	New Scope	Oracle Software Technology products, Unlimited license agreement worldwide	2,088.00	OEM / Approval of PSC / Price Negotiation / Tripartiate agreement	Oct 2009 - ULA for three years upto Sept 2012	Active	Full amount Paid			
9	H P India Sales Pvt Ltd	Renewal of contract	Renewal of original contract with HP	49,495.00	Approval of PSC / Technical Review / Price Negotiations / Signing of agreement	60 months from April 2010 to March 2015	Active	Paid Rs 4875 lacs till date			
10	Microsoft Corporation	Renewal of Enterprise Agreement	Software Assurance for 5 years / Unlimited deployment of select Microsoft Products	2,057.62	OEM / Approval of PSC / Price Negotiations / Signing of agreement	60 months Apr 2010 to March 2015	Active	Amount paid till date Rs. 385 lacs			
11	M/s Diebold Pvt. Ltd.		Care Taker Services / Cash Services / FLM & SLM Services / Incedence Management Services etc	2,880.00	Extension	Monthly	On Going				

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED March 2011											
13	Reuters India Ltd	Additional Licenses	Addl Lic & ATS	697.10	OEM / PSC approval / Board approval / agreement	60 months from April 2010 to March 2015	Active				
14	Reuters India Ltd	ATS	ATS on existing licenses	1413.02 (USD 3006438.00)	OEM / PSC approval / Board approval / agreement	60 months Apr 2010 to March 2015	Active				
15	Oracle India Pvt Ltd	ATS	ATS on existing licenses	474.67	OEM / PSC approval / Board approval / agreement	60 months Apr 2010 to March 2015	Amount paid till date Rs. 474 lacs				
16	Bharati Airtel Ltd	Network	Lease line charges	500.07	Renewal of existing contract / PSC approval / Board approval / agreement	36 months up to 31.03.2013	Active	Amount paid Rs 164 lacs till date			
17	BSNL	BCC/PROJ & IT/ RRB CBS / 102/340 dt 01.11.2010	Procurement, maintenance of 691 CDMA back up link where ISDN back link is not available for a total period of 5 years for implementation CBS in our 5 RRB's	254.75	Direct engagement of BSNL for RRB's	5 Years	Active	Approved by Board on 27.10.2010			

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED March 2011											
18	Infosys Technologies Ltd	ATS	ATS on licenses	2,398.56	Renewal of technical support / approval by PSC and Board	60 months (01.10.2010 to 30.19.2015)	Active				
19	B T Global Comm Ltd	Providing links for 10 countries / 48 branches	Lease line charges	3,663.74	2 Bid / Techno comm evaluation / renewal of international links / approved by PSC and Board	60 months (01.10.2010 to 30.19.2015)	Active				
20	Cable & Wireless (C & W)	Providing links for 12 countries / 24 branches	Lease line charges	914.70		60 months (01.10.2010 to 30.19.2015)	Active				
21	HP India Sales P Ltd	DR Build for additional server rack space at DRS Hyderabad	Capital cost & AMC	530.16	Change in existing DRS / Price negotiation / Approved by PSC & Board	60 months (01.10.2010 to 30.19.2015)	Active				

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED March 2011											
LARGEST VALUE OF CONSULTANCY CONTRACTS										Statement 5	
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of the contract Rs. Lacs	Mode of Tendering	Schedule of delivery period	Present Status	Remarks			
1	2	3	4.00	5	6	7	8	9			
1	Ernst & Young Pvt Ltd	BCC/IT/RRB/CBS/101/24 9 dt 28.07.09 agreement dt 10.05.10	Technical consultant for implementation of CBS in Bank sponsored five RRB	94	Open Tender / 2 Bid / RFP	Two Years	Active				
2	Gartner Ireland Limited	Agreement dt 10.02.2011	Gartner Research Services	USD 59,400 (Approx Rs. 27.69 lacs)	subscription to research & advisory services	1 year Jan to Dec 2011	Active	PSC approved and ED sanctioned renewal on 23.12.10			
3	L I C India Chennai	A/A dt 30.05.09	Project management Consultant	17.255	Website & Newspaper	Payment as per agreement		4.25 % of actual cost of constrn			
4	Rajendran Associates Alwarpet Chennai	agreement dt 03.03.08	Project Architect	10.2718	Website & Newspaper	Payment according to stage of construction		interim bills paid Rs. 5.14 lacs			
5	New Delhi Consulting Group P Ltd	NZ/MAINT/2007/67/428 DT 14.09.07	Consultancy services for renovation / upgradation of Elec Sys, DG Sets at ZO New Delhi	Fee @ 2.7 % of the cost of work	Website & Newspaper		Services Terminated				
6	Allied Architects P Ltd	NZ/MAINT/2008/1108 DT 04.10.08	Engaged for construction of flats at Janakpuri and East of Kailash	Fees @ 2.3 % for Janakpuri / @ 2.21 % for E of K	Website & Newspaper	On the basis of completion schedule of the proposed construction	Active	Column casting of 2nd floor of one plot and ground floor slab completed			

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDED March 2011											
LARGEST VALUE SERVICE CONTRACTS										Statement 6	
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of contract Rs.Lacs	Mode of Tendering	Schedule of delivery period	Present Status	Remarks	Remarks	Remarks	Remarks
1	2	3	4.00	5	6	7	8	9			
1	H P	Agreement dt 08.09.10	Implement CBS in Bank sponsored 5 RRB along with related applications and facilities deployed at DC / DRS / branches / Near Site of our sponsored RRB's	9131.36	Open Tender / 2 Bid / RFP	5 Years	Active	Approved by Board on 12.06.10 (service & purchase contract)			
2	BSNL	BCC/PROJ & IT/ RRB CBS / 102/303 DT 14.06.10	Procurement, maintenance of Terrestrial links on MPLS Backbone, P to P links & internet links for existing brs / DC / DRS / Near site / Project Office for implementing CBS in our 5 RRB's	2312.45	Direct engagement of BSNL for RRB's	5 Years	Active	Approved by Board on 12.06.10 (service & purchase contract)			
3	M/s Diebold Pvt. Ltd.		Care Taker Services / Cash Services / FLM & SLM Services / Incidence Management Services etc	2,880.00	Extension	Monthly	On Going				

BANK OF BARODA											
QUARTERLY PROGRESS REPORT FOR THTE QUARTER ENDED March 2011											
MEDICAL EQUIPMENT PURCHASED RS 1 CRORE AND ABOVE										Statement 7	
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of the contract	Mode of Tendering	Schedule of delivery period	Present Status	Remarks		20	
1	2	3	4.00	5	6	7	8	9			
1											
2	N I L										
ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTED											
SUPPLY OF MEDICINES - FOUR LARGEST VALUE CONTRACTS										Statement 8	
Sr.No	Name of the Organisation	Contract No	Brief details of the Materials procured	Value of the contract	Mode of Tendering	Schedule of delivery period	Present Status	Remarks			
1	2	3	4.00	5	6	7	8	9			
1											
2	N I L										
ALL THE WORKS / PURCHASES / CONSULTANCY AND OTHER CONTRACTS IN PROGRESS, AS PER PRESCRIBED MONETARY LIMIT HAVE BEEN REPORTED											